

Annual Procurement Plan (APP) of 2022-2023 ADP Allocation for Works  
 Ministry: Ministry of Information and Broadcasting  
 Agency: Bangladesh Television  
 Procuring Entity Name: Project Director, Project Code: 224246400  
 Name of the Project: Establishment of Nationwide Digital Terrestrial Television Broadcasting of Bangladesh Television (1st Phase)

APP for Service

| Sl.No.       | Package no/Lot | Description of procurement package                        | Unit | Quantity | Procurement method of type | Contract approving authority | Source of funds | Estd cost in Tk (lakh) | Time code for process | Invite/ Advertise Tender | Tender opening | Tender Evaluation | Approval to Award | Notification of Award | Sign of Contract | Total time to contract signature | Time for completion of contract |           |
|--------------|----------------|---|------|----------|----------------------------|------------------------------|-----------------|------------------------|-----------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|------------------|----------------------------------|---------------------------------|-----------|
| 1            | SD-1           | Consultant for digital terrestrial Transmission Mapping   | Team | 1        | ICT                        | PD DTTB BTV                  | GOB             | 200.00                 | Planned Dates         | 12-Sep-18                | 24-Oct-18      | 7-Nov-18          | 14-Nov-18         | 21-Nov-18             | 19-Dec-18        |                                  | 27-Mar-19                       |           |
|              |                |   |      |          |                            |                              |                 |                        | Planned Days          | 0                        | 42             | 14                | 7                 | 7                     | 28               | 98                               | 98                              |           |
|              |                |   |      |          |                            |                              |                 |                        | Actual Dates          | Mar-19                   |                |                   |                   | Sep-20                |                  | Nov-21                           |                                 |           |
| 2            | SD-2           | Hiring of Microbus for Thakurgaon Relay Station.          | Bulk | 1        | LTM                        | PD DTTB BTV                  | GOB             | 9.60                   | Planned Dates         | 12-Jun-22                | 26-Jun-22      | 03-Jul-22         | 10-Jul-22         | 17-Jul-22             | 30-Jul-22        |                                  | 16-Sep-22                       |           |
|              |                |   |      |          |                            |                              |                 |                        | Planned Days          | 0                        | 14             | 7                 | 7                 | 7                     | 13               | 48                               | 48                              |           |
|              |                |   |      |          |                            |                              |                 |                        | Actual Dates          | 10-Apr-22                | 18-Apr-22      | 18-Apr-22         | 18-Apr-22         | 18-Apr-22             | 20-Apr-22        |                                  |                                 |           |
| 3            | SD-3           | Hiring of Microbus for Rangamati Relay Station.           | Bulk | 1        | RFQ                        | PD DTTB BTV                  | GOB             | 10.00                  | Planned Dates         | 12-Jun-22                | 22-Jun-22      | 25-Jun-22         | 26-Jun-22         | 27-Jun-22             | 30-Jun-22        |                                  | 18-Jul-22                       |           |
|              |                |   |      |          |                            |                              |                 |                        | Planned Days          | 0                        | 10             | 3                 | 1                 | 1                     | 3                | 18                               | 18                              |           |
|              |                |   |      |          |                            |                              |                 |                        | Actual Dates          | 24-Mar-21                | 01-Apr-21      | 01-Apr-21         | 01-Apr-21         | 08-Apr-21             | 07-Apr-21        |                                  |                                 |           |
| 4            | SD-4           | Digital Terrestrial Transmitter Operation and Maintenance | Lot  | Bulk     | ICT/EOI                    | HOPE                         | GOB             | 142.00                 | Planned Dates         | 12-Jun-22                | 22-Jun-22      | 25-Jun-22         | 26-Jun-22         | 27-Jun-22             | 01-Jul-22        |                                  |                                 | 20-Jul-22 |
|              |                | Planned Days  |      |          |                            |                              |                 |                        | 0                     | 10                       | 3              | 1                 | 1                 | 4                     | 19               | 19                               |                                 |           |
|              |                | Actual Dates  |      |          |                            |                              |                 |                        |                       |                          |                |                   |                   |                       |                  |                                  |                                 |           |
|              |                | Planned Dates   |      |          |                            |                              |                 |                        | 12-Jun-22             | 22-Jun-22                | 25-Jun-22      | 27-Jun-22         | 28-Jun-22         | 02-Jul-22             |                  | 22-Jul-22                        |                                 |           |
|              |                | Planned Days  |      |          |                            |                              |                 |                        | 0                     | 10                       | 3              | 2                 | 1                 | 4                     | 20               | 20                               |                                 |           |
|              |                | Actual Dates  |      |          |                            |                              |                 |                        |                       |                          |                |                   |                   |                       |                  |                                  |                                 |           |
|              |                | Planned Dates   |      |          |                            |                              |                 |                        | 12-Jun-22             | 22-Jun-22                | 25-Jun-22      | 27-Jun-22         | 29-Jun-22         | 03-Jul-22             |                  | 24-Jul-22                        |                                 |           |
|              |                | Planned Days  |      |          |                            |                              |                 |                        | 0                     | 10                       | 3              | 2                 | 2                 | 4                     | 21               | 21                               |                                 |           |
| Actual Dates |                |   |      |          |                            |                              |                 |                        |                       |                          |                |                   |                   |                       |                  |                                  |                                 |           |


১১/০৬/২০২২  
 প্রতিজ্ঞা রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 রামপুরা, ঢাকা।


২  
 ০৩/০৫/২০২২  
 মোহাম্মদ হামিদুর রহমান  
 প্রকল্প পরিচালক  
 বাংলাদেশ টেলিভিশন


২০/০৫/২০২২  
 মুনির হাছিমদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন


সোহরাব হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন

|   |      |  |               |      |     |             |     |       |               |           |           |           |           |           |           |    |           |
|---|------|--|---------------|------|-----|-------------|-----|-------|---------------|-----------|-----------|-----------|-----------|-----------|-----------|----|-----------|
|   | SD-4 | Sessions on Management Courses for Senior Personnel  | Lot           | Bulk | DPM | HOPE        | GOB | 42.00 | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 27-Jun-22 | 29-Jun-22 | 03-Jul-22 |    | 24-Jul-22 |
|   |      |  |               |      |     |             |     |       | Planned Dates | 0         | 10        | 3         | 2         | 2         | 4         | 21 | 21        |
|   |      |  |               |      |     |             |     |       | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 5 | SD-5 | Supply of Manpower (Driver 03, Computer Operator-01, Office support staff 01) per year Through Outsourcing   | Firm          | Bulk | RFQ | PD DTTB BTV | Gob | 17.00 | Planned Dates | 12-Jun-22 | 22-Jun-22 | 23-Jun-22 | 24-Jun-22 | 26-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|   |      |  |               |      |     |             |     |       | Planned Dates | 0         | 10        | 1         | 1         | 2         | 4         | 18 | 18        |
|   |      |  |               |      |     |             |     |       | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 6 | SD-6 | "Quotation for transportation of containers from Chattogram Port to BTV's 16 Center/Sub-Center including loading and unloading and Return empty container" | contai<br>ner | Bulk | LTM | PD DTTB BTV | GOB | 80.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|   |      |  |               |      |     |             |     |       | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|   |      |  |               |      |     |             |     |       | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |

  
 30.06.2022  
 মোঃ আতাউর রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 রামপুরা, ঢাকা।

  
 30/06/2022  
 মোহাম্মদ হাবিবুর রহমান  
 প্রকল্প পরিচালক  
 "বাংলাদেশ টেলিভিশনের দেশব্যাপী ডিজিটাল  
 টেরিটোরিয়াল সম্প্রচার প্রকল্প (১ম পর্যায়)" নির্ধক প্রকল্প

  
 30/06/22  
 মুনীর আহমদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন

  
 সোহরাব হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন

Annual Procurement Plan (APP) of 2022-2023 ADP Allocation for Works  
 Ministry : Ministry of Information and Broadcasting  
 Agency : Bangladesh Television  
 Procuring Entity Name : Project Director, Project Code: 224246400  
 Name of the Project : Establishment of Nationwide Digital Terrestrial Television Broadcasting of Bangladesh Television (1st Phase)

APP for Works

| Sl.No. | Package no/Lot | Description of procurement package   | Unit | Quantity | Procurement method of type | Source of funds | Estd cost in Tk (lakh) | Time code for process | Invite/ Advertise Tender | Tender opening | Tender Evaluation | Approval to Award | Notification of Award | Sign of Contract | Total time to contract signature | Time for completion of contract |
|--------|----------------|--|------|----------|----------------------------|-----------------|------------------------|-----------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|------------------|----------------------------------|---------------------------------|
| 1      | WD-7           | Supply and installation of 250 KVA, 11/0.4KV Electrical s/s equipments and electrical item accessories each set for B. Baria, Noakhali, Ukhia and Rangamari BTV sub-Center campus (Sub head: Electrical works)                               | Bulk | 4        | OTM (NCT)                  | PD DTTB BTV     | GOB                    | 145.44                | Planned Dates            | 12-Jun-19      | 3-Jul-19          | 10-Jul-19         | 17-Jul-19             | 24-Jul-19        | 7-Aug-19                         | 2-Oct-19                        |
|        |                |  |      |          |                            |                 |                        | Planned Days          | 0                        | 21             | 7                 | 7                 | 7                     | 14               | 56                               | 56                              |
|        |                |  |      |          |                            |                 |                        | Actual Dates          | Dec-19                   | -              | -                 | -                 | Feb-20                | Mar-20           | -                                | -                               |
| 2      | WD-8           | Supply and installation of 250 KVA, 11/0.4KV Electrical s/s equipments and electrical item accessories ( Economic Code No- 4112310) each set for Rangpur, Thakurgaon, Rajshahi and Natore BTV sub-Center campus (Sub head: Electrical works) | Bulk | 4        | OTM (NCT)                  | PD DTTB BTV     | GOB                    | 145.44                | Planned Dates            | 12-Jun-19      | 3-Jul-19          | 10-Jul-19         | 17-Jul-19             | 24-Jul-19        | 7-Aug-19                         | 2-Oct-19                        |
|        |                |  |      |          |                            |                 |                        | Planned Days          | 0                        | 21             | 7                 | 7                 | 7                     | 14               | 56                               | 56                              |
|        |                |  |      |          |                            |                 |                        | Actual Dates          | Dec-19                   | -              | -                 | -                 | Feb-20                | Mar-20           | -                                | -                               |
| 3      | WD-9           | Supply and installation of 250 KVA, 11/0.4KV Electrical s/s equipments and electrical item accessories ( Economic Code No- 4112310) each set for Khulna, Jhenaidah and Patuakhali BTV sub-Center campus (Sub head: Electrical works)         | Bulk | 3        | OTM (NCT)                  | PD DTTB BTV     | GOB                    | 112.35                | Planned Dates            | 12-Jun-19      | 3-Jul-19          | 10-Jul-19         | 17-Jul-19             | 24-Jul-19        | 7-Aug-19                         | 2-Oct-19                        |
|        |                |  |      |          |                            |                 |                        | Planned Days          | 0                        | 21             | 7                 | 7                 | 7                     | 14               | 56                               | 56                              |
|        |                |  |      |          |                            |                 |                        | Actual Dates          | Dec-19                   | -              | -                 | -                 | Feb-20                | Mar-20           | -                                | -                               |
| 4      | WD-10          | Supply and installation of 250 KVA, 11/0.4KV Electrical s/s equipments and electrical item accessories ( Economic Code No- 4112310) each set for Mymensingh and Sylhet BTV sub-Center campus (Sub head: Electrical works)                    | Bulk | 2        | OTM (NCT)                  | PD DTTB BTV     | GOB                    | 77.63                 | Planned Dates            | 12-Jun-19      | 3-Jul-19          | 10-Jul-19         | 17-Jul-19             | 24-Jul-19        | 7-Aug-19                         | 2-Oct-19                        |
|        |                |  |      |          |                            |                 |                        | Planned Days          | 0                        | 21             | 7                 | 7                 | 7                     | 14               | 56                               | 56                              |
|        |                |  |      |          |                            |                 |                        | Actual Dates          | Dec-19                   | -              | -                 | -                 | Feb-20                | Mar-20           | -                                | -                               |
| 5      | WD-11          | Interior Decoration of TX-Building and Office Incharge Room of Ukhia, Rangamati and Chittagram Station.  | Bulk | 1        | LTM                        | PD DTTB BTV     | GOB                    | 70                    | Planned Dates            | 12-Jun-22      | 3-Jul-22          | 10-Jul-22         | 17-Jul-22             | 24-Jul-22        | 7-Aug-22                         | 2-Oct-22                        |
|        |                |  |      |          |                            |                 |                        | Planned Days          | 0                        | 21             | 7                 | 7                 | 7                     | 14               | 56                               | 56                              |
|        |                |  |      |          |                            |                 |                        | Actual Dates          | 29-Jun-22                | 26-Jul-22      | -                 | -                 | -                     | -                | -                                | -                               |

*Am*  
30.6.2022

মোঃ আতাউর রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 রামপুরা, ঢাকা।

*2*  
30.6.2022

মোহাম্মদ হামিদুর রহমান  
 প্রকল্প পরিচালক  
 "বাংলাদেশ টেলিভিশনের দেশব্যাপী ডিজিটাল  
 টেরিষ্ট্রিয়াল সম্প্রচার প্রকল্প (১ম পর্যায়)" নির্বাহক

*[Signature]*  
 মুনীর আহমদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন

*[Signature]*  
 মোহাম্মদ হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন

|    |       |   |      |    |     |             |     |        |               |           |           |           |           |           |           |    |           |
|----|-------|---|------|----|-----|-------------|-----|--------|---------------|-----------|-----------|-----------|-----------|-----------|-----------|----|-----------|
| 6  | WD-12 | Interior Decoration of TX-Building and Office Incharge Room of Thakurgaon, Rangpur, Rajshahi Station. | Bulk | 1  | LTM | PD DTTB BTV | GOB | 80.00  | Planned Dates | 12-Jun-22 | 3-Jul-22  | 10-Jul-22 | 17-Jul-22 | 24-Jul-22 | 7-Aug-22  |    | 2-Oct-22  |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 21        | 7         | 7         | 7         | 14        | 56 | 56        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 28-Jun-22 | 24-Jul-22 | -         | -         | -         | -         | -  | -         |
| 7  | WD-13 | জরুরী প্রয়োজনে বিভিন্ন কেন্দ্র/উপকেন্দ্রে মেরামত ও সংস্কার কাজ।                                      | Bulk | 14 | LTM | PD DTTB BTV | GOB | 200.00 | Planned Dates | 12-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 24-Jul-22 | 07-Aug-22 |    | 02-Oct-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 21        | 7         | 7         | 7         | 14        | 56 | 56        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 8  | WD-14 | Interior Decoration of TX-Building and Office Incharge Room of Mymensingh. Station.                   | Bulk | 1  | RFQ | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 26-Jun-22 | 27-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 10        | 3         | 1         | 1         | 3         | 18 | 18        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 23-Jun-22 | 28-Jun-22 | 28-Jun-22 | 30-Jun-22 | 30-Jun-22 | 30-Jun-22 | -  | -         |
| 9  | WD-15 | Interior Decoration of TX-Building and Office Incharge Room of B. Baria Station.                      | Bulk | 1  | RFQ | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 26-Jun-22 | 27-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 10        | 3         | 1         | 1         | 3         | 18 | 18        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 23-Jun-22 | 28-Jun-22 | 28-Jun-22 | 30-Jun-22 | 30-Jun-22 | 30-Jun-22 | -  | -         |
| 10 | WD-16 | Interior Decoration of TX-Building and Office Incharge Room of Sylhet Station.                        | Bulk | 1  | RFQ | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 26-Jun-22 | 27-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 10        | 3         | 1         | 1         | 3         | 18 | 18        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 23-Jun-22 | 28-Jun-22 | 28-Jun-22 | 30-Jun-22 | 30-Jun-22 | 30-Jun-22 | -  | -         |
| 11 | WD-17 | Interior Decoration of TX-Building and Office Incharge Room of Khulna Station.                        | Bulk | 1  | RFQ | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 26-Jun-22 | 27-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 10        | 3         | 1         | 1         | 3         | 18 | 18        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 23-Jun-22 | 28-Jun-22 | 28-Jun-22 | 30-Jun-22 | 30-Jun-22 | 30-Jun-22 | -  | -         |
| 12 | WD-18 | Interior Decoration of TX-Building and Office Incharge Room of Jhinaidah Station.                     | Bulk | 1  | RFQ | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 26-Jun-22 | 27-Jun-22 | 30-Jun-22 |    | 18-Jul-22 |
|    |       |   |      |    |     |             |     |        | Planned Days  | 0         | 10        | 3         | 1         | 1         | 3         | 18 | 18        |
|    |       |   |      |    |     |             |     |        | Actual Dates  | 22-Jun-22 | 27-Jun-22 | 27-Jun-22 | 30-Jun-22 | 30-Jun-22 | 30-Jun-22 | -  | -         |


মোঃ আতাউর রহমান  
উপ-সহকারী প্রকৌশলী  
বাংলাদেশ টেলিভিশন  
রামপুরা ঢাকা।


মোহাম্মদ হামিদুর রহমান  
প্রকল্প পরিচালক  
"বাংলাদেশ টেলিভিশনের দেশতালী চিত্রচিত্র  
টেলিভিশন সম্প্রচার প্রকল্প (১ম পর্যায়)" বীজ প্রকল্প


মুনির আহমদ  
প্রধান প্রকৌশলী  
বাংলাদেশ টেলিভিশন


সোহরাব হোসেন  
মহাপরিচালক  
বাংলাদেশ টেলিভিশন

|    |       |  |      |   |     |                   |     |        |               |           |           |           |           |           |           |    |           |
|----|-------|--|------|---|-----|-------------------|-----|--------|---------------|-----------|-----------|-----------|-----------|-----------|-----------|----|-----------|
| 13 | WD-19 | Interior Decoration of TX-Building and Office Incharge Room of Patuakhali Station.   | Bulk | 1 | RFQ | PD<br>DTTB<br>BTV | Gob | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 27-Jun-22 | 29-Jun-22 | 03-Jul-22 |    | 24-Jul-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 10        | 3         | 2         | 2         | 4         | 21 | 21        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  | 22-Jun-22 | 27-Jun-22 | 27-Jun-22 | 27-Jun-22 | 30-Jun-22 | 30-Jun-22 |    |           |
| 14 | 20    | বিটিভি ঢাকা কেন্দ্রের সাব-স্টেশনে ইন্টেরিওর ডেকোরেশন কাজ।  | Bulk | 1 | LTM | PD<br>DTTB<br>BTV | GOB | 50.00  | Planned Dates | 12-Jun-22 | 03-Jan-45 | 10-Jan-45 | 17-Jan-45 | 24-Jan-45 | 07-Feb-45 |    | 07-Feb-45 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  | 28-Jun-22 | 24-Jul-22 |           |           |           |           |    |           |
| 15 | WD-21 | Supply, installation and migration of Commercial & via Generator electrical system from new sub-station to room no 1004 for house light, ATS output & AC plant.  | Lot  | 1 | LTM | PD<br>DTTB<br>BTV | GOB | 100.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  | 02-Jun-22 | 25-Jul-22 |           |           |           |           |    |           |
| 16 | WD-22 | Supply, installation and migration of Commercial & via Generator electrical system from new sub-station to room no 123, 108, Auditorium, BTV world studio, BTV agricultur & education channel, Shangsad Bangladesh, room 108 to MCR, Ansar camp, drama and talk studio dimmer room, CAR, garden light, police barac, room no 121 and any different location of BTV Dhaka station | Lot  | 1 | LTM | PD<br>DTTB<br>BTV | GOB | 200.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  | 28-Jun-22 | 25-Jul-22 |           |           |           |           |    |           |
| 17 | WD-23 | Synchronization of 3 Generator for BTV Dhaka station and Necessary works of exiting Sub-Station.   | Lot  | 1 | LTM | PD<br>DTTB<br>BTV | GOB | 100.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  | 29-Jun-22 | 26-Jul-22 |           |           |           |           |    |           |
| 18 | WD-24 | Supply, Installation, testing and commissioning of solar system for BTV's 16 (Sixteen) station/ Relay station on tern-key basis.   | Lot  | 1 | OTM | PD<br>DTTB<br>BTV | GOB | 150.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  |           |           |           |           |           |           |    |           |
| 19 | WD-25 | Supply, Installation, testing and commissioning of Lightning arrister for BTV's 16 (Sixteen) Station/Relay stations on tern-key basis.   | Lot  | 1 | OTM | PD<br>DTTB<br>BTV | GOB | 450.00 | Planned Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |  |      |   |     |                   |     |        | Planned Dates | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |  |      |   |     |                   |     |        | Actual Dates  |           |           |           |           |           |           |    |           |

  
 মোঃ সািকতুল রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 রামপুরা, ঢাকা।


2  
  
 মোহাম্মদ হাবিবুর রহমান  
 প্রকল্প পরিচালক  
 বাংলাদেশ টেলিভিশনের প্রকৌশলী ডিভিশন  
 গুলশান, ঢাকা।


  
 মুনীর আহম্মদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন


  
 সোহরাব হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন


|    |       |   |     |   |             |                   |     |        |                  |           |           |           |           |           |           |    |           |
|----|-------|---|-----|---|-------------|-------------------|-----|--------|------------------|-----------|-----------|-----------|-----------|-----------|-----------|----|-----------|
| 20 | WD-29 | বিটিভির ঢাকা কেন্দ্রের বিদ্যমান AHU ইউনিটের মেরামত কাজ। | Lot | 1 | OTM/<br>LTM | PD<br>DTTB<br>BTB | GOB | 150.00 | Planned<br>Dates | 12-Jun-22 | 26-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 31-Jul-22 |    | 19-Sep-22 |
|    |       |   |     |   |             |                   |     |        | Planned          | 0         | 14        | 7         | 7         | 7         | 14        | 49 | 50        |
|    |       |   |     |   |             |                   |     |        | Actual<br>Dates  | -         | -         | -         | -         | -         | -         | -  | -         |

পূর্ত কাজসমূহ গণপূর্ত বিভাগ কর্তৃক বাস্তবায়নহীন আছে। বিটিভির মাষ্টার কন্ট্রোলরুম হতে ট্রান্সমিশন সিস্টেম চালু রেখে পূর্ত কাজ সম্পন্ন করা Challenging হওয়ায় কাজ চলমান আছে। এছাড়াও করোনা মহামারিতে স্বাস্থ্যবিধি মেনে সম্পন্নকারের মূল স্থানে পূর্ত কাজ সম্পন্ন করা হচ্ছে।

  
 ৩০.৬.২২  
 মোঃ আতাউর রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 রামপুরা, ঢাকা।

  
 ৩০/৬/২০২২  
 মোহাম্মদ হামিদুর রহমান  
 প্রকল্প পরিচালক  
 "বাংলাদেশ টেলিভিশনের দেশকালী ডিজিটাল  
 টেলিভিশন সম্প্রচার প্রকল্প (১ম পর্যায়)" ইকিট প্রকল্প

  
 ৩০/৬/২২  
 মুনীর আহমদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন

  
 সোহরাব হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন

Annual Procurement Plan (APP) of 2022-2023 ADP Allocation for Works  
 Ministry : Ministry of Information and Broadcasting  
 Agency : Bangladesh Television  
 Procuring Entity Name : Project Director, Project Code: 224246400  
 Name of the Project : Establishment of Nationwide Digital Terrestrial Television Broadcasting of Bangladesh Television (1st Phase)

APP for Goods

| Sl.No. | Package no/Lot | Description of procurement package   | Unit | Quantity | Procurement method of type | Contract approving authority | Source of funds | Estid cost in Tk (lakh) | Time code for process | Invite/ Advertise Tender | Tender opening | Tender Evaluation | Approval to Award | Notification of Award | Sign of Contract | Total time to contract signature | Time for completion of contract |
|--------|----------------|--|------|----------|----------------------------|------------------------------|-----------------|-------------------------|-----------------------|--------------------------|----------------|-------------------|-------------------|-----------------------|------------------|----------------------------------|---------------------------------|
| 1      | 2              | 3  | 4    | 5        | 6                          | 7                            | 8               | 9                       | 10                    | 11                       | 12             | 13                | 14                | 15                    | 16               | 17                               | 18                              |
| 1      | GD-7           | Supply. Installation. Testing balancing and comissioning of digital transmitter and accessories on turn key basis  | Lot  | 1        | (OSTET M) (ICT)            | CCGP                         | GOB             | 8100.00                 | Planned Dates         | 12-Jun-22                | 29-Jul-22      | 12-Aug-22         | 19-Aug-22         | 26-Aug-22             | 23-Sep-22        |                                  | 04-Jan-23                       |
|        |                |  |      |          |                            |                              |                 |                         | Planned Dates         | 0                        | 47             | 14                | 7                 | 7                     | 28               | 103                              | 103                             |
|        |                |  |      |          |                            |                              |                 |                         | Actual Dates          | 20-Sep-21                | 28-Dec-21      |                   |                   |                       |                  |                                  |                                 |
|        | GD-7           | Supply. Installation. Testing balancing and comissioning of feeder cable, antenna system and tower balancing, painting and strenthening, lightning arriestor with accessories on turn key basis. | Lot  | 1        | (OSTET M) (ICT)            | CCGP                         | GOB             | 3700.00                 | Planned Dates         | 12-Jun-22                | 29-Jul-22      | 12-Aug-22         | 19-Aug-22         | 26-Aug-22             | 23-Sep-22        |                                  | 04-Jan-23                       |
|        |                |  |      |          |                            |                              |                 |                         | Planned Dates         | 0                        | 47             | 14                | 7                 | 7                     | 28               | 103                              | 103                             |
|        |                |  |      |          |                            |                              |                 |                         | Actual Dates          | 20-Sep-21                | 27-Dec-21      |                   |                   |                       |                  |                                  |                                 |
|        | GD-7           | Supply. Installation. Testing balancing and comissioning of UPS and allied equipment for 16 Station on turn key basis.   | Lot  | 1        | (OSTET M) (ICT)            | CCGP                         | GOB             | 3000.00                 | Planned Dates         | 12-Jun-22                | 29-Jul-22      | 12-Aug-22         | 19-Aug-22         | 26-Aug-22             | 23-Sep-22        |                                  | 04-Jan-23                       |
|        |                |  |      |          |                            |                              |                 |                         | Planned Dates         | 0                        | 47             | 14                | 7                 | 7                     | 28               | 103                              | 103                             |
|        |                |  |      |          |                            |                              |                 |                         | Actual Dates          | 20-Sep-21                | 22-Dec-21      |                   |                   |                       |                  |                                  |                                 |
| 2      | GD-15          | Supply, Installation, testing and commissioning of Fire suppression & fire extenguiser for BTV's 16 (sixteen) Station/ Relay station on tern-key basis.  | Lot  | 1        | OTM/ e-GP                  | PD DTTB BTV                  | GOB             | 50.00                   | Planned Dates         | 12-Jun-22                | 03-Jul-22      | 10-Jul-22         | 17-Jul-22         | 24-Jul-22             | 21-Aug-22        |                                  | 30-Oct-22                       |
|        |                |  |      |          |                            |                              |                 |                         | Planned Dates         | 0                        | 21             | 7                 | 7                 | 7                     | 28               | 70                               | 70                              |
|        |                |  |      |          |                            |                              |                 |                         | Actual Dates          |                          |                |                   |                   |                       |                  |                                  |                                 |
| 3      | GD-16          | Supply, Installation, testing and commissioning of Floor stand AC for BTV's 16 (Sixteen) Station/ Relay stations on tern-key basis.  | Lot  | 1        | OTM/ e-GP                  | PD DTTB BTV                  | GOB             | 140.00                  | Planned Dates         | 12-Jun-22                | 03-Jul-22      | 10-Jul-22         | 17-Jul-22         | 24-Jul-22             | 21-Aug-22        |                                  | 30-Oct-22                       |
|        |                |  |      |          |                            |                              |                 |                         | Planned Dates         | 0                        | 21             | 7                 | 7                 | 7                     | 28               | 70                               | 70                              |
|        |                |  |      |          |                            |                              |                 |                         | Actual Dates          |                          |                |                   |                   |                       |                  |                                  |                                 |


৩০.৬.২০২২  
 মোঃ আতাউর রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 গাম্পা চাঁকা।


৩০/৬/২০২২  
 মোহাম্মদ হামিদুর রহমান  
 প্রকল্প পরিচালক  
 বাংলাদেশ টেলিভিশনের কেন্দ্রীয় টেলিভিশন  
 এরিস্ট্রাল কন্ট্রোল প্রবর্তন (১ম পর্যায়) কর্তৃক প্রস্তুত


৩০/৬/২২  
 মুনীর আহমদ  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন


সোহরাব হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন

|    |       |  |     |   |           |             |     |        |               |           |           |           |           |           |           |    |           |
|----|-------|--|-----|---|-----------|-------------|-----|--------|---------------|-----------|-----------|-----------|-----------|-----------|-----------|----|-----------|
| 4  | GD-17 | Procurement of furniture for BTV's 16 (Sixteen) station/ relay stations.   | Lot | 1 | OTM/ e-GP | PD DTTB BTV | GOB | 200.00 | Planned Dates | 12-Jun-22 | 03-Jul-22 | 10-Jul-22 | 17-Jul-22 | 24-Jul-22 | 21-Aug-22 |    | 28-Aug-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 21        | 7         | 7         | 7         | 28        | 70 | 7         |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 5  | GD-18 | Supply and installation of electrical house lighth for Transmitter room of BTV Dhaka station                               | Lot | 1 | RFQ       | PD DTTB BTV | GOB | 5.00   | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 6  | GD-19 | Supply and installation of electrical house lighth for sub-station of BTV Dhaka station                                    | Lot | 1 | RFQ       | PD DTTB BTV | GOB | 5.00   | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 7  | GD-20 | Supply and installation of electrical house lighth for 3rd floor corridor of BTV Dhaka station                             | Lot | 1 | RFQ       | PD DTTB BTV | GOB | 5.00   | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 8  | GD-21 | Supply, Installation, testing and commissioning of migration transmitter with ancillary equipment for BTV                  | Lot | 1 | OTM (ICT) | PD DTTB BTV | GOB | 300.00 | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 9  | GD-22 | Supply, Installation, testing and commissioning of CC Camera system for transmitter building of BTV Dhaka station          | Lot | 2 | RFQ       | PD DTTB BTV | GOB | 5.00   | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |
| 10 | GD-23 | Supply of fire suppression system for transmitter room and fire extinguisher for transmitter building of BTV Dhaka station | Lot | 1 | RFQ       | PD DTTB BTV | GOB | 10.00  | Planned Dates | 12-Jun-22 | 22-Jun-22 | 25-Jun-22 | 28-Jun-22 | 29-Jun-22 | 02-Jul-22 |    | 22-Jul-22 |
|    |       |  |     |   |           |             |     |        | Planned Dates | 0         | 10        | 3         | 3         | 1         | 3         | 20 | 20        |
|    |       |  |     |   |           |             |     |        | Actual Dates  | -         | -         | -         | -         | -         | -         | -  | -         |

  
 30.6.22  
 মোঃ আতিকুর রহমান  
 উপ-সহকারী প্রকৌশলী  
 বাংলাদেশ টেলিভিশন  
 বায়পাস চাকর।

  
 07/07/2022  
 মোহাম্মদ হামিদুর রহমান  
 প্রকল্প পরিচালক  
 বাংলাদেশ টেলিভিশনের সেশনাল ডিবিউস  
 ট্রেন্ডিং এন্ড ম্যানেজমেন্ট (স্ব.স্ব.) সীলিত প্রকল্প

  
 30/6/22  
 মুনীর আনুস  
 প্রধান প্রকৌশলী  
 বাংলাদেশ টেলিভিশন

  
 মোহাম্মদ হোসেন  
 মহাপরিচালক  
 বাংলাদেশ টেলিভিশন



গণপ্রজাতন্ত্রী বাংলাদেশ সরকার  
বাংলাদেশ টেলিভিশন  
“বাংলাদেশ টেলিভিশনের দেশব্যাপী ডিজিটাল টেরিস্ট্রিয়াল  
সম্প্রচার প্রবর্তন (১ম পর্যায়)” শীর্ষক প্রকল্প  
বিটিভি সদর দপ্তর, রামপুরা, ঢাকা-১২১৯।  
[www.btv.gov.bd](http://www.btv.gov.bd)


নং-১৫.৫৪.০০০০.০২৩.১৪.৫০৩(১).২০২০-২৫৪৫

তারিখ: ২৬ আষাঢ় ১৪২৯ বঙ্গাব্দ  
৬০ জুন ২০২২ খ্রিষ্টাব্দ

বিষয়: ২০২২-২০২৩ অর্থ বছরের হালনাগাদ বার্ষিক ক্রয় পরিকল্পনা (APP) ওয়েব সাইটে প্রকাশ।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে জানানো যাচ্ছে যে, “বাংলাদেশ টেলিভিশনের দেশব্যাপী ডিজিটাল টেরিস্ট্রিয়াল সম্প্রচার প্রবর্তন (১ম পর্যায়)” শীর্ষক প্রকল্পের আওতায় ২০২২-২০২৩ অর্থ বছরের ১ম সংশোধিত ডিপিপি মোতাবেক হালনাগাদ বার্ষিক ক্রয় পরিকল্পনা (APP) সংযুক্ত ছক অনুযায়ী HOPE (মহাপরিচালক, বিটিভি) কর্তৃক অনুমোদিত হয়েছে। পিপিআর-২০০৮ এর বিধি ১৬(১১) মোতাবেক অনুমোদিত বার্ষিক ক্রয় পরিকল্পনা (APP) আপনার সদয় অবগতি এবং সিপিটিইউ এর ওয়েব সাইটে প্রকাশের পরবর্তী ব্যবস্থা গ্রহণের অনুরোধ করছি।

সংযুক্তি: বর্ণনামতে ছক-০৫ (পাঁচ) পাতা।

  
(মোহাম্মদ হামিদুর রহমান) ৬০/০৬/২০২২  
প্রকল্প পরিচালক  
ফোন: ০২-৫৫১৩১৯১১  
ই-মেইল: rahalid7@gmail.com

পরিচালক (সিপিটিইউ)

শেরে-বাংলা নগর, আগারগাঁও, ঢাকা।

অনুলিপি: সদয় জ্ঞাতার্থে ও কার্যার্থে (জ্যেষ্ঠতার ক্রমানুসারে নয়):

- ০১। অতিরিক্ত সচিব (উন্নয়ন), তথ্য ও সম্প্রচার মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।
- ০২। যুগ্ম সচিব (পরিকল্পনা সেল), তথ্য ও সম্প্রচার মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।
- ০৩। প্রধান প্রকৌশলী, বাংলাদেশ টেলিভিশন, রামপুরা, ঢাকা।
- ০৪। পরিচালক (প্রশাসন), বাংলাদেশ টেলিভিশন, ঢাকা।
- ০৫। সচিব মহোদয়ের একান্ত সচিব, তথ্য ও সম্প্রচার মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।
- ০৬। পরিচালক (অর্থ), বাংলাদেশ টেলিভিশন, ঢাকা।
- ০৭। সিনিয়র ইঞ্জিনিয়ার (উন্নয়ন), বাংলাদেশ টেলিভিশন, রামপুরা, ঢাকা।
- ০৮। সিস্টেম এনালিস্ট, তথ্য ও সম্প্রচার মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা। (ওয়েব সাইটে প্রকাশের জন্য অনুরোধসহ)
- ০৯। সিনিয়র সিস্টেম এনালিস্ট, ঢাকা কেন্দ্র, বিটিভি, ঢাকা। (ওয়েব সাইটে প্রকাশের জন্য অনুরোধসহ)
- ১০। কার্যালয় নথি।

H/S Kader  
26/9/22  
হামিদুর